

DOSEWALLIPS ROAD PERMANENT REPAIR PROJECT MILEPOST 1.67

This project, completed in May 2018, reconstructed Dosewallips Road between mileposts 1.61 and 1.72 at the location of a 2014 landslide. The work included pulverizing and recycling in place the existing pavement and base, placing and grading additional base material, and repaving with hot mix asphalt. Drainage improvements, guardrail and an asphalt curb were also included in the improvements.

Hanson Excavation from Shelton, Washington was the prime contractor. The construction contract totaled \$141,242. A Rural Arterial Program (RAP) grant from the County Roads Administration Board (CRAB) provided 90% of the funding for this project.

Repairs necessary to reopen Dosewallips Road were made shortly after the 2014



slide. The recently completed project improved the vertical alignment to provide a smoother ride through the slide area. The curb and drainage improvements were undertaken to capture and transport water away from the adjacent steep slopes to reduce the probability of future slides. The guardrail is intended to prevent automobiles from leaving the roadway and traveling over the same steep slopes and into the residential area below.